



Project: Wind Drift - Balcony Co Date: 1/10	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID	Task Name	Duration	Start	Finish	May 2025							June 2025											
					13	16	19	22	25	28	1	4	7	10	13	16	19	22	25	28	31	3	6
24	Stack 5	15 days	5/21	6/11																			
25	Prep Openings	4 days	5/21	5/27																			
26	Install Window	6 days	5/28	6/4																			
27	Finish unit	5 days	6/5	6/11																			
28																							
29	Stack 6	20 days	5/27	6/23																			
30	Prep Openings	7 days	5/27	6/4																			
31	Install Window	8 days	6/5	6/16																			
32	Finish unit	5 days	6/17	6/23																			

Project: Wind Drift - Balcony Co Date: 1/10	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			