

ID	Task Name	Duration	Start	Finish	Dec '24							Jan '25							Feb '25							Mar '25							Apr '25					
					24	1	8	15	22	29	5	12	19	26	2	9	16	23	2	9	16	23	30	6	13													
1																																						
2																																						
3	Entry Doors, North Closet Door, Walkway	66 days	1/6	4/7																																		
4																																						
5	Delivery of PGT and Doors	7 wks	1/6	2/21																																		
6	SE Building	18 days	2/24	3/19																																		
7	6th Floor	6 days	2/24	3/3																																		
8	5th Floor	6 days	2/26	3/5																																		
9	4th Floor	6 days	2/28	3/7																																		
10	3rd Floor	6 days	3/4	3/11																																		
11	2nd Floor	6 days	3/6	3/13																																		
12	1st Floor	6 days	3/10	3/17																																		
13	7th Floor	6 days	3/12	3/19																																		
14																																						
15	SW Building	18 days	3/13	4/7																																		
16	6th Floor	6 days	3/13	3/20																																		
17	5th Floor	6 days	3/17	3/24																																		
18	4th Floor	6 days	3/19	3/26																																		
19	3rd Floor	6 days	3/21	3/28																																		
20	2nd Floor	6 days	3/25	4/1																																		
21	1st Floor	6 days	3/27	4/3																																		
22	7th Floor	6 days	3/31	4/7																																		

Project: Wind Drift - Balcony Co
Date: 1/14

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			