D	Task Name	Duration	Start	Finish	24	Dec 1	'24 8	10	22		n '25 5	12	19	20	Feb '2	25	16	23	Mar '25 2	9	16	22 2	Apr '25 0 6
1					24		8	15	22	29	5	12	19	26	2	9	16	23	2	9	16	23 3	0 6
2																							
3	Entry Doors, North Closet Door, Walkway	64 days	1/6	4/3							-												1
4																							
5	Delivery of PGT and Doors	7 wks	1/6	2/21																			
6	SE Building	16 days	2/24	3/17																	1		
7	6th Floor	6 days	2/24	3/3														*					
8	5th Floor	6 days	2/26	3/5																			
9	4th Floor	6 days	2/28	3/7																			
10	3rd Floor	6 days	3/4	3/11																			
11	2nd Floor	6 days	3/6	3/13															┕┝━━				
12	1st Floor	6 days	3/10	3/17																			
13																							
14	SW Building	16 days	3/13	4/3																—			-1
15	6th Floor	6 days	3/13	3/20															L				
16	5th Floor	6 days	3/17	3/24																			
17	4th Floor	6 days		3/26																L			
18	3rd Floor	6 days	3/21	3/28																			
19	2nd Floor	6 days	3/25																				
20	1st Floor	6 days	3/27	4/3																	L		
		Task						lı	nactive	Summ	ary	[Exter	nal Task	5				_	
Project: Wind Drift - Balcony C Date: 1/10		Split						N				1				External Milestone				♦			
		Milestone		•			C	Duratior	n-only						Dead	line		+					
		O Summary			·1				Manual Summary Rollup			llup 🔳	p			Progress							
		Project Summary		00			Manual Summary			1			Manual Progress										
		Inactive Task Inactive Milestone						S	tart-on	ıly		E											
					\diamond					sh-only		Э											